



## MEMORANDUM

June 1, 2012

TO: Board of Mayor and Aldermen

FROM: Paul Holzen, P.E., Director of Engineering  
Eric S. Stuckey, City Administrator  
David Parker, P.E., City Engineer

SUBJECT: CIP Project Status – Water & Sewer Projects

### Purpose

The purpose of this memo is to update the Board of the status of some of the City's water and sewer projects.

### Project Status

#### **A. Water, Wastewater and Reclaimed Water Specifications**

**Key Dates:** Start – March 1, 2010; Expected Completion – May/June 2012;

**Cost:** \$59,500.00

**Funding Source:** Water Management Department Operations

**Status Update:** Staff will meet in late June, to go through any last comments prior to submittal to GS&P. All comments will be forwarded to the consultant by the end of the month for incorporation into document submitted to TDEC.

#### **B. West Main Street Water and Sewer Rehabilitation**

**Key Dates:** Design Start – April 26, 2011; Design Completion – May 2012; Construction Start – June 2012; Construction Completion – November 2012 (Estimated)

**Cost:** Design – \$146,000.00

**Funding Source:** Design – Water and Sewer Operating

**Status Update:** Bids were opened on May 29, 2012. Garney was the low bid with a total bid price of \$1,252,345. Bid package was submitted to the SRF Office for approval on June 5, 2012. Once approval is granted from the SRF office City staff will issue a NTP for construction.

#### **C. Mack Hatcher Northwest Extension water and sewer line relocations**

**Key Dates:** Design Start – May 10, 2011; Design Completion – TBD; BOMA Approval of TDOT Contract – April 26, 2011

**Cost:** Design – \$80,000.00

**Funding Source:** Design – Water Taps

**Status Update:** Plans were sent out to AFRAM (consultant working for TDOT) on May 23, 2012, for review and approval.