



MEMORANDUM

August 28, 2012

TO: Board of Mayor and Aldermen

FROM: Paul Holzen, P.E., Director of Engineering
Eric S. Stuckey, City Administrator
David Parker, P.E., City Engineer

SUBJECT: CIP Project Status – Water & Sewer Projects

Purpose

The purpose of this memo is to update the Board of the status of some of the City's water and sewer projects.

Project Status

A. Water, Wastewater and Reclaimed Water Specifications

Key Dates: Start – March 1, 2010; Expected Completion – November 2012

Cost: \$59,500.00

Funding Source: Water Management Department Operations

Status Update: The consultant will be submitting the specifications to TDEC next week. After TDEC approval the specifications will be available for purchase and on the City's website.

B. West Main Street Water and Sewer Rehabilitation

Key Dates: Design Start – April 26, 2011; Design Completion – May 2012; Easement Acquisition Start – May 1, 2012; Easement Acquisition Completion – June 8, 2012; Bid Date: May 29, 2012; Construction Start – July 9, 2012; Construction Completion – September 15, 2012 for sewer and November 2012 for water (Estimated)

Cost: Design – \$146,000.00; Easement – N/A; Construction - \$1,252,345.00

Funding Source: Design – Water and Sewer Operating; Construction - Water & Sewer Fund/SRF/ARRA Loan

Status Update: The sanitary sewer portion of this project was completed on September 14, 2012. The request for disbursement of funds has been submitted to and received by the SRF office for reimbursement. The contractor began work on the water line portion on September 17, 2012, along West Main Street and is currently working on 9th Avenue between West Main Street and Natchez Street.