



# MEMORANDUM

October 10, 2013

**TO:** Board of Mayor and Aldermen

**FROM:** Eric Stuckey, City Administrator  
David Parker, City Engineer/CIP Executive  
Paul Holzen, Director of Engineering  
Jonathan Marston, Staff Engineer

**SUBJECT:** **Consideration of Change Order No. 1 to the Construction Contract for the McEwen Drive Temporary Connector Project (COF Contract No. 2012-0151)**

### Purpose

The purpose of this memorandum is to provide the Board of Mayor and Aldermen (BOMA) with information to consider Change Order No. 1 (Time Extension ONLY) to the Construction Contract for the McEwen Drive Temporary Connector Project (COF Contract No. 2012-0151).

### Background

The McEwen Drive Temporary Connector construction contract was awarded by BOMA to The Parkes Companies, Inc. on October 23, 2012, for \$1,982,491.61. The original anticipated project completion date was October 4, 2013.

This Change Order No. 1 is a request for additional time to the construction contract. Some additional work was requested by staff. This additional work includes: the replacement of an existing drainage culvert across existing McEwen Drive, lengthening of the pavement limits, some additional work in the central island of the roundabout to allow safer passage of large trucks. Also, weather has caused major delays in the earth moving operations of this job. A monthly breakdown of weather at the job site is attached as Exhibit A. City Staff and our CEI consultant, Sullivan Engineering, Inc. (SEI), have negotiated the following extensions to the contract time:

	<u>Original Contract Dates</u>	<u>Proposed Contract Dates</u>	<u>Net Change (days)</u>
Substantial Completion	September 20, 2013	November 22, 2013	63
Ready for Final Payment	October 4, 2013	December 13, 2013	70

### Financial Impact

Change Order No. 1 to the Construction Contract (COF Contract No. 2012-0151) with The Parkes Companies, Inc. is for a TIME EXTENSION ONLY. This change order represents NO net change in contract cost.

### Recommendation

Approval of Change Order No. 1 to the construction contract (COF Contract No. 2012-0151) with The Parkes Companies, Inc. for a time extension of 63 days to substantial completion and 70 days to final payment. Contract dates will become November 22, 2013 for substantial completion and December 13, 2013 for final payment. Contract price remains at \$1,982,491.61.



**SULLIVAN ENGINEERING, INC.**  
317 Main Street, Suite 201  
Franklin, TN 37064  
(615) 642-5822

**MEMO**

**To:** Jonathan Marston – City of Franklin Engineering  
Dickie Sullivan, Sullivan Engineering, Inc. (SEI)

**Copy:** Trey Evans, Parkes Company (SiteSolutions)

**From:** Paul Collins, Sullivan Engineering, Inc.

**RE:** McEwen Drive Temporary Connector  
City of Franklin Construction Project No. 2012-0151  
Sullivan Engineering Project No. 12-004

**Date:** February 13, 2013

Although the project is based on a calendar day basis it is important to keep a record of weather conditions more specifically days in which precipitation was present. The following data has been taken from the contractor’s project diary. As the project continues a similar report will be distributed on a monthly basis.

**December 2012**

Dec 26-0.68” rain

Dec 28-0.56” rain

**January 2013**

- 1.) 0.35” rain – Rain Day
- 2.) Cloudy-no drying – Weather Impacted but Clearing
- 3.) Partly cloudy-min drying – Weather Impacted but Clearing
- 4.) Cloudy
- 5.) Partly cloudy
- 6.) Partly cloudy
- 7.) Sunny
- 8.) Sunny
- 9.) 0.60” rain – Rain Day
- 10.)0.62” rain – Rain Day
- 11.)0.10” rain – Rain Day
- 12.)0.93” rain – Rain Day
- 13.)1.75” rain – Rain Day
- 14.)0.11” rain – Rain Day
- 15.)0.60” rain – Rain Day

- 16.)0.36” rain – Rain Day
- 17.)0.10” rain – Rain Day
- 18.)Cloudy – Weather Impacted
- 19.)Clear – Weather Impacted
- 20.)Clear – Weather Impacted
- 21.)Clear – Weather Impacted
- 22.)Cloudy – Weather Impacted
- 23.)Cloudy – Weather Impacted
- 24.)Cloudy – Weather Impacted
- 25.)0.46” rain – Rain Day
- 26.)Cloudy – Weather Impacted
- 27.)Trace of rain – Rain Day
- 28.)Trace of rain – Rain Day
- 29.)Cloudy – Weather Impacted
- 30.)1.17” rain – Rain Day
- 31.)0.14” rain – Rain Day

7.29” of precipitation in Jan.

Total Rain Days – 15

Weather Impacted but Clearing – 2

Weather Impacted / No Work Days – 9

Dry Days - 5

If after reviewing this report, you discover inaccurate or missing information, or additional information you would like added, please feel free to contact me at your earliest possible convenience.

## Monthly Weather Report

<b>Month &amp; Year:</b>	February 2013
<b>Project Name:</b>	McEwen Connector
<b>Project Number:</b>	12073

Date	Day of Week	Weather Description	Precipitation (IN)	Weather Day (Y or N)	Weather Impact Day (Y or N)
2/1/2013	Friday	Partly Cloudy, Frozen Ground	0.00	Y	Y
2/2/2013	Saturday	Snow, Frozen Ground	0.05	N	Y
2/3/2013	Sunday	Rain, Frozen Ground	0.02	N	Y
2/4/2013	Monday	Partly Sunny, Frozen Ground	0.00	Y	Y
2/5/2013	Tuesday	Partly Cloudy	0.00	N	N
2/6/2013	Wednesday	Partly Sunny	0.00	N	N
2/7/2013	Thursday	Partly Cloudy	0.00	N	N
2/8/2013	Friday	Rain	0.25	Y	Y
2/9/2013	Saturday	Partly Cloudy	0.00	N	Y
2/10/2013	Sunday	Rain	1.25	Y	Y
2/11/2013	Monday	Partly Cloudy	0.00	Y	Y
2/12/2013	Tuesday	Rain	0.10	Y	Y
2/13/2013	Wednesday	Rain	0.25	Y	Y
2/14/2013	Thursday	Rain	0.30	Y	Y
2/15/2013	Friday	Partly Sunny	0.00	N	Y
2/16/2013	Saturday	Partly Sunny	0.00	N	Y
2/17/2013	Sunday	Partly Sunny	0.00	N	Y
2/18/2013	Monday	Cloudy-Rain after 9pm	0.25	N	N
2/19/2013	Tuesday	Rain	0.25	Y	Y
2/20/2013	Wednesday	Partly Sunny	0.00	N	N
2/21/2013	Thursday	Rain after 4pm	0.55	N	N
2/22/2013	Friday	Rain	0.10	Y	Y
2/23/2013	Saturday	Cloudy	0.00	N	Y
2/24/2013	Sunday	Sunny	0.00	N	Y
2/25/2013	Monday	Cloudy	0.00	N	N
2/26/2013	Tuesday	Rain	0.25	Y	Y
2/27/2013	Wednesday	Cloudy	trace	Y	Y
2/28/2013	Thursday	Snow	0.10	Y	Y
<b>Totals:</b>			3.72	13	21

## Monthly Weather Report

<b>Month &amp; Year:</b>	March 2013
<b>Project Name:</b>	McEwen Connector
<b>Project Number:</b>	12073

Date	Day of Week	Weather Description	Precipitation (IN)	Weather Day (Y or N)	Weather Impact Day (Y or N)
3/1/2013	Friday	Light Snow	0.06	Y	Y
3/2/2013	Saturday	Cloudy w/ Trace of Rain	0.05	Y	Y
3/3/2013	Sunday	Cloudy	0.00	N	Y
3/4/2013	Monday	Cloudy	0.00	N	N
3/5/2013	Tuesday	Rain	0.75	Y	Y
3/6/2013	Wednesday	Rain	0.05	Y	Y
3/7/2013	Thursday	Cloudy & Wet	0.00	N	Y
3/8/2013	Friday	Partly Sunny	0.00	N	N
3/9/2013	Saturday	Partly Cloudy	0.00	N	N
3/10/2013	Sunday	Partly Cloudy	1.00	N	N
3/11/2013	Monday	Rain	1.10	Y	Y
3/12/2013	Tuesday	Trace Rain Early	0.05	Y	Y
3/13/2013	Wednesday	Cloudy	0.00	N	Y
3/14/2013	Thursday	Rain	0.25	Y	Y
3/15/2013	Friday	Partly Cloudy & Wet	0.00	N	Y
3/16/2013	Saturday	Partly Cloudy	0.00	N	N
3/17/2013	Sunday	Cloudy	0.00	N	N
3/18/2013	Monday	Rain	1.39	Y	Y
3/19/2013	Tuesday	Partly Cloudy & Very Wet, Trace of Rain	0.05	Y	Y
3/20/2013	Wednesday	Cloudy & Wet	0.00	N	Y
3/21/2013	Thursday	Clear	0.00	N	N
3/22/2013	Friday	Clear	0.00	Y	Y
3/23/2013	Saturday	Some Rain	0.07	Y	Y
3/24/2013	Sunday	Rain	0.50	Y	Y
3/25/2013	Monday	Cloudy & Very Wet, Trace of Rain	0.05	Y	Y
3/26/2013	Tuesday	Light Snow	0.25	Y	Y
3/27/2013	Wednesday	Cloudy, Trace of Rain	0.05	Y	Y
3/28/2013	Thursday	Cloudy & Wet	0.00	N	Y
3/29/2013	Friday	Rain	0.50	Y	Y
3/30/2013	Saturday	Rain	0.20	Y	Y
3/31/2013	Sunday	Some Rain	0.09	Y	Y
<b>Totals:</b>			6.46	18	24

## Monthly Weather Report

<b>Month &amp; Year:</b>	April 2013
<b>Project Name:</b>	McEwen Connector
<b>Project Number:</b>	12073

Date	Day of Week	Weather Description	Precipitation (IN)	Weather Day (Y or N)	Weather Impact Day (Y or N)
4/1/2013	Monday	Mostly Cloudy and wet from weekend rain	0.50	Y	Y
4/2/2013	Tuesday	Partly Cloudy with Trace of rain	0.00	N	N
4/3/2013	Wednesday	Mostly Cloudy and wet from weekend rain	0.00	N	N
4/4/2013	Thursday	Cloudy with Rain	0.50	Y	Y
4/5/2013	Friday	Cloudy and wet/Had to spread mulch to haul	0.00	N	Y
4/6/2013	Saturday	Mostly Cloudy	0.00	N	N
4/7/2013	Sunday	Partly Cloudy	0.00	N	N
4/8/2013	Monday	Partly Sunny	0.00	N	N
4/9/2013	Tuesday	Partly Sunny	0.00	N	N
4/10/2013	Wednesday	Partly Sunny	0.00	N	N
4/11/2013	Thursday	Cloudy with Rain	2.01	Y	Y
4/12/2013	Friday	Partly Cloudy	0.00	Y	Y
4/13/2013	Saturday	Partly Sunny	0.00	Y	Y
4/14/2013	Sunday	Cloudy	0.00	N	N
4/15/2013	Monday	Partly Cloudy	0.00	N	N
4/16/2013	Tuesday	Partly Cloudy	0.00	N	N
4/17/2013	Wednesday	Partly Sunny	0.00	N	N
4/18/2013	Thursday	Cloudy	0.00	N	N
4/19/2013	Friday	Rain	1.50	Y	Y
4/20/2013	Saturday	Partly Cloudy	0.00	Y	Y
4/21/2013	Sunday	Partly Sunny	0.00	N	N
4/22/2013	Monday	Partly Sunny	0.00	N	N
4/23/2013	Tuesday	Partly Cloudy	0.00	N	N
4/24/2013	Wednesday	Rain	0.75	Y	Y
4/25/2013	Thursday	Cloudy	0.00	Y	Y
4/26/2013	Friday	Cloudy	0.00	N	N
4/27/2013	Saturday	Rain	3.30	Y	Y
4/28/2013	Sunday	Rain	0.95	N	N
4/29/2013	Monday	Cloudy	0.00	Y	Y
4/30/2013	Tuesday	<b>Cloudy</b>	0.00	N	N
Totals:			9.51	11	12

## Monthly Weather Report

<b>Month &amp; Year:</b>	May 2013
<b>Project Name:</b>	McEwen Connector
<b>Project Number:</b>	12073

Date	Day of Week	Weather Description	Precipitation (IN)	Weather Day (Y or N)	Weather Impact Day (Y or N)
5/1/2013	Wednesday	Partly Cloudy	0.00	N	N
5/2/2013	Thursday	Partly Cloudy	0.00	N	N
5/3/2013	Friday	Rain	0.55	Y	Y
5/4/2013	Saturday	Rain	1.07	N	N
5/5/2013	Sunday	Rain	0.15	N	N
5/6/2013	Monday	Rain	0.30	Y	Y
5/7/2013	Tuesday	Cloudy	0.00	Y	Y
5/8/2013	Wednesday	Cloudy	0.00	N	N
5/9/2013	Thursday	Cloudy	0.00	N	N
5/10/2013	Friday	Rain	0.75	Y	Y
5/11/2013	Saturday	Rain	0.15	N	N
5/12/2013	Sunday	Partly Sunny	0.00	N	N
5/13/2013	Monday	Cloudy	0.00	N	N
5/14/2013	Tuesday	Partly Sunny	0.00	N	N
5/15/2013	Wednesday	Partly Sunny	0.00	N	N
5/16/2013	Thursday	Partly Cloudy	0.00	N	N
5/17/2013	Friday	Rain	0.50	Y	Y
5/18/2013	Saturday	Partly Cloudy	0.00	N	N
5/19/2013	Sunday	Rain	0.03	N	N
5/20/2013	Monday	Partly Sunny	0.00	N	N
5/21/2013	Tuesday	Rain	1.25	Y	Y
5/22/2013	Wednesday	Rain	0.10	Y	Y
5/23/2013	Thursday	Rain	0.11	Y	Y
5/24/2013	Friday	Partly Sunny	0.00	N	N
5/25/2013	Saturday	Partly Cloudy	0.00	N	N
5/26/2013	Sunday	Partly Sunny	0.00	N	N
5/27/2013	Monday	Mostly Sunny	0.00	N	N
5/28/2013	Tuesday	Mostly Sunny	0.00	N	N
5/29/2013	Wednesday	Mostly Sunny	0.00	N	N
5/30/2013	Thursday	<b>Partly Sunny</b>	0.00	N	N
5/31/2013	Friday	Rain	0.1	N	N
Totals:			5.06	8	8

## Monthly Weather Report

<b>Month &amp; Year:</b>	June 2013 Rev
<b>Project Name:</b>	McEwen Connector
<b>Project Number:</b>	12073

Date	Day of Week	Weather Description	Precipitation (IN)	Weather Day (Y or N)	Weather Impact Day (Y or N)
6/1/2013	Saturday	Rain	0.75	Y	Y
6/2/2013	Sunday	Cloudy	0.00	N	Y
6/3/2013	Monday	Sunny	0.00	N	N
6/4/2013	Tuesday	Sunny	0.00	N	N
6/5/2013	Wednesday	Cloudy	0.00	N	N
6/6/2013	Thursday	Cloudy	0.00	N	N
6/7/2013	Friday	Cloudy	0.00	N	N
6/8/2013	Saturday	Cloudy	0.00	N	N
6/9/2013	Sunday	Rain	0.50	Y	Y
6/10/2013	Monday	Rain	1.00	Y	Y
6/11/2013	Tuesday	Cloudy	0.00	N	Y
6/12/2013	Wednesday	Partly Sunny	0.00	N	N
6/13/2013	Thursday	Partly Sunny	0.00	N	N
6/14/2013	Friday	Partly Sunny	0.00	N	N
6/15/2013	Saturday	Partly Sunny	0.00	N	N
6/16/2013	Sunday	Partly Cloudy	0.00	N	N
6/17/2013	Monday	Cloudy	0.00	N	N
6/18/2013	Tuesday	Rain	1.00	Y	Y
6/19/2013	Wednesday	Partly Cloudy	0.00	N	Y
6/20/2013	Thursday	Cloudy	0.00	N	N
6/21/2013	Friday	Partly Sunny	0.00	N	N
6/22/2013	Saturday	Cloudy	0.00	N	N
6/23/2013	Sunday	Partly Sunny	0.00	N	N
6/24/2013	Monday	Sunny	0.00	N	N
6/25/2013	Tuesday	Rain	1.50	Y	Y
6/26/2013	Wednesday	Partly Cloudy	0.00	N	Y
6/27/2013	Thursday	Cloudy	0.00	N	N
6/28/2013	Friday	Cloudy	0.00	N	N
6/29/2013	Saturday	Partly Sunny	0.00	N	N
6/30/2013	Sunday	<b>Partly Sunny</b>	0.00	N	N
Totals:			4.75	5	9

## Monthly Weather Report

<b>Month &amp; Year:</b>	July 2013
<b>Project Name:</b>	McEwen Connector
<b>Project Number:</b>	12073

Date	Day of Week	Weather Description	Precipitation (IN)	Weather Day (Y or N)	Weather Impact Day (Y or N)
7/1/2013	Monday	Partly Sunny	0.00	N	N
7/2/2013	Tuesday	Cloudy	0.00	N	N
7/3/2013	Wednesday	Cloudy	0.00	N	N
7/4/2013	Thursday	Rain	1.90	Y	Y
7/5/2013	Friday	Rain	0.85	Y	Y
7/6/2013	Saturday	Rain	2.00	Y	Y
7/7/2013	Sunday	Partly Cloudy	0.75	Y	Y
7/8/2013	Monday	Partly Sunny	0.00	N	Y
7/9/2013	Tuesday	Partly Sunny	0.00	N	N
7/10/2013	Wednesday	Cloudy	0.00	N	N
7/11/2013	Thursday	Rain	1.25	Y	Y
7/12/2013	Friday	Rain	1.50	Y	Y
7/13/2013	Saturday	Partly Cloudy	0.00	N	Y
7/14/2013	Sunday	Cloudy	0.00	N	Y
7/15/2013	Monday	Partly Sunny	0.00	N	N
7/16/2013	Tuesday	Partly Sunny	0.00	N	N
7/17/2013	Wednesday	Cloudy	0.00	N	N
7/18/2013	Thursday	Cloudy	0.00	N	N
7/19/2013	Friday	Partly Sunny	0.00	N	N
7/20/2013	Saturday	Rain	0.35	Y	Y
7/21/2013	Sunday	Rain	0.15	Y	Y
7/22/2013	Monday	Partly Cloudy	0.00	N	Y
7/23/2013	Tuesday	Rain	1.25	Y	Y
7/24/2013	Wednesday	Cloudy	0.00	N	Y
7/25/2013	Thursday	Partly Sunny	0.00	N	N
7/26/2013	Friday	Cloudy	0.00	N	N
7/27/2013	Saturday	Cloudy	0.00	N	N
7/28/2013	Sunday	Cloudy	0.00	N	N
7/29/2013	Monday	Partly Sunny	0.00	N	N
7/30/2013	Tuesday	<b>Cloudy</b>	0.00	N	N
7/31/2013	Wednesday	Rain	0.75	Y	Y
Totals:			10.75	10	15



## Monthly Weather Report

<b>Month &amp; Year:</b>	August 2013
<b>Project Name:</b>	McEwen Connector
<b>Project Number:</b>	12073

Date	Day of Week	Weather Description	Precipitation (IN)	Weather Day (Y or N)	Weather Impact Day (Y or N)
8/1/2013	Thursday	Cloudy	0.25	Y	Y
8/2/2013	Friday	Cloudy	0.00	N	N
8/3/2013	Saturday	Rain	0.25	Y	Y
8/4/2013	Sunday	Cloudy	0.00	N	N
8/5/2013	Monday	Partly Cloudy	0.00	N	N
8/6/2013	Tuesday	Partly Cloudy	0.00	N	N
8/7/2013	Wednesday	Rain	1.00	Y	Y
8/8/2013	Thursday	Rain	0.50	Y	Y
8/9/2013	Friday	Cloudy	0.00	N	N
8/10/2013	Saturday	Partly Cloudy	0.00	N	N
8/11/2013	Sunday	Rain	0.25	Y	Y
8/12/2013	Monday	Cloudy	0.00	N	N
8/13/2013	Tuesday	Partly Sunny	0.00	N	N
8/14/2013	Wednesday	Sunny	0.00	N	N
8/15/2013	Thursday	Sunny	0.00	N	N
8/16/2013	Friday	Partly Cloudy	0.00	N	N
8/17/2013	Saturday	Cloudy	0.00	N	N
8/18/2013	Sunday	Cloudy	0.00	N	N
8/19/2013	Monday	Partly Cloudy	0.00	N	N
8/20/2013	Tuesday	Cloudy	0.00	N	N
8/21/2013	Wednesday	Rain	1.00	Y	Y
8/22/2013	Thursday	Rain	0.50	Y	Y
8/23/2013	Friday	Cloudy	0.00	N	N
8/24/2013	Saturday	Sunny	0.00	N	N
8/25/2013	Sunday	Sunny	0.00	N	N
8/26/2013	Monday	Sunny	0.00	N	N
8/27/2013	Tuesday	Sunny	0.00	N	N
8/28/2013	Wednesday	Sunny	0.00	N	N
8/29/2013	Thursday	Partly Cloudy	0.00	N	N
8/30/2013	Friday	Partly Cloudy	0.00	N	N
8/31/2013	Saturday	Cloudy	0.00	N	N
<b>Totals:</b>			<b>3.75</b>	<b>7</b>	<b>7</b>

## Monthly Weather Report

<b>Month &amp; Year:</b> September 2013
<b>Project Name:</b> McEwen Connector
<b>Project Number:</b> 12073

Date	Day of Week	Weather Description	Precipitation (IN)	Weather Day (Y or N)	Weather Impact Day (Y or N)
9/1/2013	Sunday	Rain	0.50	Y	Y
9/2/2013	Monday	Rain	0.15	Y	Y
9/3/2013	Tuesday	Partly Cloudy	0.00	N	N
9/4/2013	Wednesday	Cloudy	0.00	N	N
9/5/2013	Thursday	Cloudy	0.00	N	N
9/6/2013	Friday	Cloudy	0.00	N	N
9/7/2013	Saturday	Cloudy	0.00	N	N
9/8/2013	Sunday	Partly Cloudy	0.00	N	N
9/9/2013	Monday	Partly Cloudy	0.00	N	N
9/10/2013	Tuesday	Rain	0.75	Y	Y
9/11/2013	Wednesday	Rain	0.25	Y	Y
9/12/2013	Thursday	Cloudy	0.00	N	N
9/13/2013	Friday	Rain	0.50	Y	Y
9/14/2013	Saturday	Sunny	0.00	N	N
9/15/2013	Sunday	Sunny	0.00	N	N
9/16/2013	Monday	Partly Cloudy	0.00	N	N
9/17/2013	Tuesday	Partly Cloudy	0.00	N	N
9/18/2013	Wednesday	Partly Cloudy	0.00	N	N
9/19/2013	Thursday	Sunny	0.00	N	N
9/20/2013	Friday	Cloudy	0.00	N	N
9/21/2013	Saturday	Rain	1.00	Y	Y
9/22/2013	Sunday	Rain	0.75	Y	Y
9/23/2013	Monday	Cloudy	0.00	N	Y
9/24/2013	Tuesday	Cloudy	0.00	N	N
9/25/2013	Wednesday	Rain	0.50	Y	Y
9/26/2013	Thursday	Cloudy	0.00	N	N
9/27/2013	Friday	Cloudy	0.00	N	N
9/28/2013	Saturday	Sunny	0.00	N	N
9/29/2013	Sunday	Cloudy	0.00	N	N
9/30/2013	Monday	<b>Sunny</b>	0.00	N	N
<b>Totals:</b>			4.4	8	9

**CHANGE ORDER****DATE OF ISSUANCE:** August 27, 2013**EFFECTIVE DATE:** \_\_\_\_\_, 2013**OWNER:** City of Franklin, TN.

Attn: Paul Holzen, PE, Director of Engineering  
 109 3<sup>rd</sup> Avenue South  
 Franklin, TN 37064

**CONTRACTOR:** The Parkes Companies, Inc.

Attn: Trey Evans  
 105 Reynolds Drive  
 Franklin, TN 37064

**Contract:** General Construction**Project:** McEwen Drive Temporary Connector

City of Franklin Construction Project No. 2012-0151  
 Sullivan Engineering Project No. 12-004

OWNER's Contract No. 2011-0151

ENGINEER's Contract No. 12-004

ENGINEER: Mr. Richard Sullivan, PE, Sullivan Engineering, Inc.  
 317 Main Street, Suite 201, Franklin, TN 37064

---

You are directed to proceed promptly with the following change(s):

**Description:**

- a. Revise project date for "Substantial Completion" and "Final Completion", inclusive of defined terms of completion.
  - i. Substantial Completion shall be on or before November 22, 2013 and Final completion on or before December 13, 2013. Substantial Completion shall be defined as having traffic relocated from the existing roadway to the new alignment. Final Completion shall be identified as any remaining work associated with the cul-de-sac on existing McEwen Drive.
- b. Request for a road closure for two (2) consecutive weekend to facilitate making the connection at the projects eastern termini with existing McEwen Drive.
  - i. To expedite this work consideration should be given the closure of McEwen Drive at the eastern termini for no more than two weekends (Friday evening (7:00 PM) to Sunday evening (6:00 PM)). Closure of the road would not only expedite the work but would provide additional safety for motorist and workers

**Reason for Change Order:**

Unusual weather characteristics as noted in the attached letter from Site Solutions

**Attachments:** (List documents supporting change)

SiteSolutions August 22, 2013 request for extension

CHANGE IN CONTRACT PRICE:
Original Contract Price \$1,982,491.61
Net <del>increase</del> ( <del>decrease</del> ) from previous Change Orders No. -0- to -0-: \$0.00
Contract Price prior to this Change Order: \$1,982,491.61
Net <del>increase</del> ( <del>decrease</del> ) of this Change Order: \$0.00
Contract Price with all approved Change Orders: \$1,982,491.61

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: <u>September 20, 2013</u> Ready for final payment: <u>October 4, 2013</u> (days or dates)
Net change from previous Change Orders No. -0- to No. -0-: Substantial Completion: <u>- 0 -</u> Ready for final payment: <u>- 0 -</u> (days)
Contract Times prior to this Change Order: Substantial Completion: <u>September 20, 2013</u> Ready for final payment: <u>October 4, 2013</u> (days or dates)
Net increase ( <del>decrease</del> ) this Change Order: Substantial Completion: <u>-63-</u> Ready for final payment: <u>-70-</u> (days )
Contract Times with all approved Change Orders: Substantial Completion: <u>November 22, 2013</u> Ready for final payment: <u>December 13, 2013</u> (days or dates)

RECOMMENDED:

APPROVED:

ACCEPTED:

By: Paul Collins

By: \_\_\_\_\_

By: William A. Egan  
*The Parker Companies, Inc.*  
CONTRACTOR (Authorized Signature)

ENGINEER (Authorized Signature)

OWNER (Authorized Signature)

Date: \_\_\_\_\_

Date: \_\_\_\_\_

Date: 09/30/2013