



## MEMORANDUM

---

October 1, 2013

TO: Board of Mayor and Aldermen

FROM: Paul Holzen, P.E., Director of Engineering  
Eric S. Stuckey, City Administrator  
David Parker, P.E., City Engineer

SUBJECT: CIP Project Status – Stormwater Projects

### Purpose

The purpose of this memo is to update the Board of the status of some of the City's stormwater projects.

### Project Status

#### A. Jackson Lake Dredging Improvements

**Key Dates:** Design Start – 9/9/2008; Design Completion – June 2010; Bid Date – February 15, 2011; Construction Start – May 2, 2011; Construction Completion – July 31, 2013

**Cost:** Design – \$69,400.00; Construction – \$1,663,931.73

**Status Update:** Staff is working on verifying the final survey of the Lake to close out the project. Staff and the contractor are working to agree on the amount of dredged material removed.

#### B. Green Branch Stream Restoration Project

**Key Dates:** Design Start – 3/22/11; Design Completion – April 2012; Easement Acquisition Start - June 2012; Easement Acquisition Completion – September 2012; Bid Date – March 4, 2013; Construction Start – April 29, 2013; Construction Completion – June 5, 2013

**Cost:** Design - \$53,070.85; Construction - \$113,388.50

**Status Update:** The stream restoration work was completed on June 5, 2013. The landscaping will be installed in November 2013.

#### C. Ralston Creek (Victoria Court) Stream Restoration Project

**Key Dates:** Design Start – 3/22/11; Design Completion – September 2012; Easement Acquisition Start – April 2012; Easement Acquisition Completion – September 2013; Bid Date – December 2013; Construction Start – January 2014; Construction Completion – March/April 2014

**Cost:** Design - \$49,813.00; Construction - \$150,000.00 (engineering estimate)

**Status Update:** The final temporary construction easement has been obtained. The City is planning on bidding the project in December 2013 so that construction will begin after the first of 2014.

#### D. Harpeth River Restoration Project

**Key Dates:** Design Start – December 2011; Design Completion – June 2012; Easement Acquisition Start – N/A; Easement Acquisition Completion – N/A; Bid Date – June 5<sup>th</sup>, 2012; Construction Start – August 2012; Construction Completion – November 21, 2012;



**Cost:** Design – N/A; Construction - \$309,641.00 (engineering estimate)

**Status Update:** Project is complete and staff is waiting on final change order and pay applications. Project closeout will take place over the next few months.

**E. Battle Avenue Drainage Improvements**

**Key Dates:** Design Start – July 24, 2012 (BOMA Approved); Design Completion for Drainage Study– May 2013 (Estimated); Easement Acquisition Start – TBD; Easement Acquisition Completion – TBD; Bid Date – TBD; Construction Start – TBD; Construction Completion – TBD;

**Cost:** Initial Design – \$46,500.00; Construction - TBD (engineering estimate)

**Status Update:** First phase of this project is only the Drainage Study and recommendations for improvements. Actual construction plan designs will have to be authorized by a contract amendment. The Engineering Department discussed the initial draft at the May CIC meeting. Because of feedback received at the meeting, we have requested additional information from surrounding neighborhood areas. Survey letters were sent out at the end of May. A public meeting to gather the Figuers Drive area input is scheduled for September 3, 2013. The revised study will be discussed at a future CIC meeting.

**F. Ralston Creek (Cheswicke Farms) Stream Restoration**

**Key Dates:** Design Start – July 2013; Design Completion – October 2013\*; Easement Acquisition Start – October 2013\* (Creek Buffer Coordination); Easement Acquisition Completion – January 2014\*; Bid Date – February 2014\*; Construction Start – May 2014\*; Construction Completion – June 2014\*

\*Denotes Estimated Dates

**Cost:** Design - \$70,000; Construction - \$100,000.00 (estimate)

**Status Update:** Design of this project is underway.