

Priority Project Schedules (Current as of 01/22/10)

Hillsboro Road Widening Project - (BOMA #1 Priority)

Design Start Date	March 24, 2008 (BOMA Approval)
Design Completion Date	September 2010 (Estimated)
ROW Start Date	February 2010 (Estimated)
ROW Completion Date	March 2011 (Estimated)
Construction Start Date	May 2011 (Estimated)
Construction Completion Date	May 2013 (Estimated)

Columbia Avenue Streetscape Project - (BOMA #2 Priority)

Design Start Date	June 21, 2005 (BOMA Approval)
Design Completion Date	July 29, 2009
ROW Start Date	January 2008
ROW Completion Date	October 2009
Construction Start Date	November 16, 2009 (Notice to Proceed)
Construction Completion Date	August 17, 2010 (275 day contract)

McEwen Drive Phase III-(BOMA #3 Priority)

Design Start Date	July 13, 2004 (BOMA Approval)
Design Completion Date	May 2010 (Estimated – Based on TDOT Approvals)
ROW Start Date	February 2009
ROW Completion Date	February 2010 (Estimated)
Construction Start Date	June 2010 (Estimated)
Construction Completion Date	June 2011 (Estimated)

Carlisle Lane/Boyd Mill @ S.R. 96 West Signalization-(BOMA #4 Priority)

Design Start Date	October 9, 2007 (BOMA Approval)
Design Completion Date	June 2010 (Estimated)
ROW Start Date	June 2009 (Funding Established)
ROW Completion Date	March 2010 (Estimated)
Construction Start Date	August 2010 (Estimated if Funding is in Place)
Construction Completion Date	April 2011 (Estimated if Funding is in Place)

South Carothers Parkway-(BOMA #5 Priority)

Design Start Date	July 10, 2007 (BOMA Approval)
Design Completion Date	May 2010 (Estimated)
ROW Start Date	June 2009 (Funding Established)
ROW Completion Date	February 2010 (Estimated)
Construction Start Date	June 2010 (Estimated if Funding is in Place)
Construction Completion Date	May 2012 (Estimated if Funding is in Place)

Third Avenue Extension-(BOMA #6 Priority)

Design Start Date	April 11, 2006 (BOMA Approval)
Design Completion Date	February 2010 (Estimated)
ROW Start Date	November 2008
ROW Completion Date	February 2010 (Estimated)
Construction Start Date	May 2010 (Estimated)
Construction Completion Date	March 2011 (Estimated)

The Design Completion Date, Construction Start Date and Construction Completion Date could be affected if the City chooses to use CMAQ funding. This would require additional design work and TDOT review.

Mack Hatcher Parkway Extension Northwest Quadrant

Design Start Date	August 14, 2007 (BOMA Approval)
Design Completion Date	May 2010 (Estimated)
ROW Start Date	December 2009 (ROW Meeting Scheduled)
ROW Completion Date	May 2011 (Estimated if Funding is in Place)
Construction Start Date	January 2012 (Estimated if Funding is In Place)
Construction Completion Date	January 2014 (Estimated if Funding is in Place)