


Hillsboro Road

ID	Task Name	Duration	Start	Finish	2008			2009			2010			2011			2012			2013			2014			2015		
					Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul
1	Conception/Planning Stage (In-house)	15 days?	Tue 1/1/08	Mon 1/21/08																								
46	Professional Services Selection Stage	44 days?	Tue 1/22/08	Mon 3/24/08																								
57	Design Stage (Consultant Based)	876 days?	Mon 3/24/08	Mon 8/1/11																								
99	TDOT ROW Agreement	162 days	Tue 2/16/10	Wed 9/29/10																								
104	Property Acquisition (i.e. R.O.W.)	340.67 days?	Thu 9/30/10	Thu 1/19/12																								
116	Construction Documents Stage	58.33 days?	Mon 8/1/11	Thu 10/20/11																								
137	Procurement Stage	59.83 days?	Thu 1/19/12	Thu 4/12/12																								
175	Construction Stage	540 days?	Thu 4/12/12	Thu 5/8/14																								
1993	Utilization Stage	261 days?	Thu 5/8/14	Fri 5/8/15																								
2010	Closure Stage	1 day?	Fri 5/8/15	Mon 5/11/15																								



Project: Wennsoft_Integration
Date: Mon 8/9/10

Critical		Task		Baseline		Milestone		Project Summary		Deadline	
Critical Split		Split		Baseline Split		Summary Progress		External Tasks		External Milestone	
Critical Progress		Task Progress		Baseline Milestone		Summary					

3rd Ave N

ID	Task Name	Duration	Start	Finish	2008												2011																
					Sep	Jan	May	Sep	Jan	May	Sep	Jan	May	Sep	Jan	May	Sep	Jan	May	Sep	Jan	May	Sep	Jan	May	Sep							
1	BOMA Approval & Signatures PSA	1 day?	Tue 4/11/06	Tue 4/11/06			100%																										
2	Preliminary and Intermediate Design Stage	1119 days?	Tue 4/11/06	Fri 7/23/10																													
7	Final Design	75 days?	Mon 7/26/10	Fri 11/5/10																													
11	Bidding	52 days?	Mon 11/8/10	Tue 1/18/11																													
17	Construction Stage	295 days?	Wed 1/19/11	Tue 3/6/12																													
23	Closure Stage	360 days?	Wed 3/7/12	Tue 7/23/13																													

Project: Wennsoft_Integration
Date: Mon 8/9/10

Critical		Task		Baseline		Milestone		Project Summary		Deadline	
Critical Split		Split		Baseline Split		Summary Progress		External Tasks			
Critical Progress		Task Progress		Baseline Milestone		Summary		External Milestone			

Columbia Avenue Phase I

ID	Task Name	Duration	Start	Finish	2004	2005	2006	2007	2008	2009	2010	2011	2012
1	Conception/Planning Stage (In-house)	15 days?	Mon 4/4/05	Fri 4/22/05		100%							
46	Professional Services Selection Stage	41 days?	Mon 4/25/05	Tue 6/21/05		100%							
57	Design Stage (Consultant Based)	1120 days?	Tue 6/21/05	Mon 10/5/09						100%			
111	Construction Documents Stage	4 days?	Thu 7/2/09	Tue 7/7/09						100%			
132	Procurement Stage	64.83 days?	Wed 7/8/09	Tue 10/6/09						100%			
170	Construction Stage	225.17 days?	Tue 10/6/09	Tue 8/17/10							75%		
1988	Utilization Stage	261 days?	Wed 8/18/10	Wed 8/17/11								0%	
2005	Closure Stage	1 day?	Wed 8/17/11	Thu 8/18/11								0%	

Project: Wennsoft_Integration
Date: Mon 8/9/10

Critical		Task		Baseline		Milestone		Project Summary		Deadline	
Critical Split		Split		Baseline Split		Summary Progress		External Tasks			
Critical Progress		Task Progress		Baseline Milestone		Summary		External Milestone			

Mack Hatcher NW

ID	Task Name	Duration	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	2014	2015			
1	Conception/Planning Stage (In-house)	1649 days?	Thu 3/15/01	Tue 7/10/07		100%																	
46	Professional Services Selection Stage	76 days?	Tue 5/1/07	Tue 8/14/07								100%											
56	Design Stage (Consultant Based)	1081 days?	Tue 8/21/07	Fri 10/7/11								100%					40%						
102	Construction Documents Stage	5 days?	Tue 10/11/11	Mon 10/17/11													0%						
107	Procurement Stage	38 days?	Tue 10/18/11	Fri 12/9/11													0%						
115	Construction Stage	561 days?	Fri 12/9/11	Fri 1/31/14															0%				
397	Utilization Stage	10 days?	Mon 2/3/14	Fri 2/14/14																0%			
405	Closure Stage	1 day?	Fri 2/14/14	Mon 2/17/14																0%			

Project: Wennsoft_Integration
Date: Mon 8/9/10

Critical		Task		Baseline		Milestone		Project Summary		Deadline	
Critical Split		Split		Baseline Split		Summary Progress		External Tasks			
Critical Progress		Task Progress		Baseline Milestone		Summary		External Milestone			

McEwen Phase III

ID	Task Name	Duration	Start	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013
1	Conception/Planning Stage (In-house)	15 days?	Thu 1/1/04											
46	Professional Services Selection Stage	124 days?	Thu 1/22/04											
57	Design Stage (Consultant Based)	1615 days?	Tue 7/13/04											
114	Procurement Stage	90 days?	Tue 7/27/10											
141	Construction Stage	275 days?	Wed 12/1/10											
1959	Utilization Stage	10 days?	Wed 12/21/11											
1976	Closure Stage	1 day?	Tue 1/3/12											

Project: McEwen Drive (Phase 3)
Date: Mon 8/9/10

Task		Milestone		Rolled Up Critical Task		Split		Group By Summary	
Critical Task		Summary		Rolled Up Milestone		External Tasks		Deadline	
Progress		Rolled Up Task		Rolled Up Progress		Project Summary			