



HISTORIC  
FRANKLIN  
TENNESSEE

ITEM #11  
CIC  
01-13-11

## MEMORANDUM

January 6, 2011

TO: Board of Mayor and Aldermen

FROM: Eric J. Gardner, P.E., Director of Engineering  
Eric S. Stuckey, City Administrator  
David Parker, P.E., City Engineer

SUBJECT: CIP Project Status – Stormwater Projects

### Purpose

The purpose of this memo is to update the Board of Mayor and Aldermen (BOMA) of the status of some of the City's stormwater capital investment projects.

### Project Status

#### 1. Jackson Lake Dredging Improvements Project

**Key Dates:** Design Start – 9/9/2008; Design Completion – Est. June 2010; Construction Start – March 2011; Construction Completion – September 2011

**Cost:** Design – \$69,400.00; Construction – \$1,805,000

**Funding Source:** Design – Stormwater Fund; Construction – Stormwater Fund

**Status Update:** Final plans and specs were reviewed and approved. Bid notice was advertised in Sunday's paper (January 9, 2011). Bid opening is scheduled for February 1, 2011.

#### 2. Liberty Creek Watershed Improvements Project

**Key Dates:** Design Start – 1/15/2008; Design Completion – Est. June 2010; Easement Acquisition Start – N/A; Easement Acquisition Completion – N/A; Construction Start – March 2010; Construction Completion – September 2011

**Cost:** Design – \$65,000.00; Easements – N/A; Construction – \$325,000

**Funding Source:** Design – Stormwater Fund; Easements – N/A; Construction – Stormwater Fund and EPA Grant (\$120,200)

**Status Update:** 90% plans and specs were submitted to the City on August 11, 2010. Final plans and specs were delivered on 11/29/10. Advertisement for construction will occur in January 2011.

#### 3. On Call Stream Restoration Project

**Key Dates:** Inspection and evaluation of streams – June 2010 – August 2010

**Cost:** Unknown at this time

**Funding Source:** Stormwater and possibly some reimbursement from FEMA

**Status Update:** Master Services Agreements with AMEC, CEC and URS were approved. Projects for each consultant have been identified and scopes are currently being developed. Contracts for design will be submitted in February for BOMA approval. Construction of any improvement will not occur until Spring or Summer 2011 at the earliest.